

## PROGRAMA:

OBRA: ESCUELA Nº266 "GERARDO AQUINO"

UBICACIÓN: COLONIA SAN JOSE - DPTO. LAVALLE

FECHA: OCTUBRE DE 2023

## PLAN DE TRABAJOS

Item	RUBRO	\$	%	MES 1	MES 2	MES 3	MES 4	MES 5	MES 6
1	TRABAJOS PRELIMINARES	\$ 1.691.454,12	0,52%	0,50%	0,01%	0,01%	0,01%	0,01%	0,01%
2	DEMOLICIONES	\$ 16.883.563,86	5,22%	5,22%					
3	MOVIMIENTO DE TIERRA	\$ 3.832.908,64	1,19%	1,19%					
4	ESTRUCTURA DE HORMIGON ARMADO Y Hº	\$ 25.355.260,75	7,84%	4,71%	3,14%				
5	MAMPOSTERIAS	\$ 23.681.141,55	7,32%	2,20%	2,93%	2,20%			
6	AISLACIONES	\$ 5.497.610,79	1,70%		0,68%	1,02%			
7	REVOQUES	\$ 16.587.951,82	5,13%		1,03%	3,08%	1,03%		
8	REVESTIMIENTOS	\$ 1.921.752,75	0,59%				0,59%		
9	CONTRAPISOS	\$ 6.031.280,94	1,87%		0,75%	1,12%			
10	SOLADOS	\$ 16.960.507,42	5,25%				3,15%	2,10%	
11	ZOCALOS	\$ 984.422,22	0,30%					0,30%	
12	SOLIAS, UMBRALES Y ANTEPECHOS	\$ 2.978.669,88	0,92%					0,92%	
13	CIELORRASOS	\$ 12.442.153,97	3,85%				2,31%	1,54%	
14	CUBIERTA	\$ 16.934.535,35	5,24%		1,05%	3,14%	1,05%		
15	MARMOLERIA	\$ 1.251.678,68	0,39%				0,39%		
16	VIDRIOS / CRISTALES	\$ 123.191,71	0,04%					0,04%	
17	CARPINTERIAS / MUEBLES / HERRERÍA	\$ 63.843.036,47	19,75%		1,97%			17,77%	
18	INSTALACION SANITARIA S/PLANOS Y ESP.	\$ 15.728.421,81	4,86%		1,46%		1,95%	1,46%	
19	INSTALACION DE GAS	\$ 1.784.842,86	0,55%				0,55%		
20	INSTALACION CONTRA INCENDIO	\$ 3.124.122,56	0,97%					0,77%	0,19%
21	INSTALACION ELECTRICA	\$ 52.295.688,06	16,17%		3,23%		4,85%	4,85%	3,23%
22	PINTURA	\$ 8.462.010,42	2,62%						2,62%
23	MOBILIARIO	\$ 15.951.796,95	4,93%						4,93%
24	VARIOS	\$ 8.982.047,88	2,78%			1,11%			1,67%
<b>TOTAL PRESUPUESTO</b>		<b>\$ 323.330.051,44</b>	<b>100,00%</b>						

Avance Físico Mensual	13,81%	16,24%	11,67%	15,87%	29,76%	12,65%
<b>Avance Físico Acumulado</b>	<b>13,81%</b>	<b>30,05%</b>	<b>41,72%</b>	<b>57,59%</b>	<b>87,35%</b>	<b>100,00%</b>
Avance Financiero Mensual	\$ 44.640.852,82	\$ 52.509.497,38	\$ 37.744.903,49	\$ 51.301.358,25	\$ 96.229.526,74	\$ 40.903.912,76
<b>Avance Financiero Acumulado</b>	<b>\$ 44.640.852,82</b>	<b>\$ 97.150.350,20</b>	<b>\$ 134.895.253,70</b>	<b>\$ 186.196.611,94</b>	<b>\$ 282.426.138,68</b>	<b>\$ 323.330.051,44</b>

**PROGRAMA:**  
**OBRA:** ESCUELA N°266 "GERARDO AQUINO"  
**UBICACIÓN:** COLONIA SAN JOSE - DPTO. LAVALLE  
**FECHA:** OCTUBRE DE 2023

**CURVA DE INVERSIONES**

